



Specialists in Explosives, Blasting and Vibration
Consulting Engineers

May 22, 2018

Dragados-Tomlinson Joint Venture
5597 Power Road
Ottawa, Ontario
K1G 3N4

Attention: Mr. Kevin Stadelmann

Re: Interim Weekly Vibration Monitoring Report – May 14 to May 21, 2018
Combined Sewage Storage Tunnel (CSST) – Site 5 Operations

Dear Mr. Stadelmann,

Attached please find the interim weekly summary report detailing the results of the vibration monitoring program developed and implemented as part of the construction operations for the Combined Sewage Storage Tunnel (CSST) Project – Site 5 Operations in Ottawa, Ontario. This monitoring program was initiated on March 31, 2017 and has been recording vibrations generated as a result of the construction equipment in order to confirm predictable levels and to guard against possible adverse impacts on the surrounding structures.

A full time on-site Vibration Monitoring Program is currently implemented to delineate vibration intensities experienced at a representative sampling of structures around the Site 5 construction areas as a result of the construction equipment in operation. The monitoring instruments installed consist of Instantel tri-directional digital seismographs capable of measuring vibration intensities up to 254mm/s at a frequency response of 2 – 250Hz or 1 – 315Hz depending on the installation. The units are programmed to measure all vibration levels continuously at a sampling rate of 1024 samples per second. Following each five minute interval, the units review the 307,200 measured vibrations and permanently records the peak particle velocity for that time interval while deleting all subordinate vibration intensities. This process is repeated for all subsequent five minute time intervals thereby providing maximum vibration intensities experienced at the monitored areas throughout the day.



Such a configuration permits continuous monitoring of vibration levels and provides complete coverage of all vibrations, construction induced or otherwise, experienced at the monitored structure. Events recorded under this program mode are marked by an “H” on the vibrations summary report. As an additional analytical tool, the seismographs are configured to record a more detailed waveform in the event that vibration intensities exceeded a pre-set trigger of 4mm/s. This feature permits advanced analysis in the event that anomalous elevated readings are recorded. Events recorded under this program mode are marked by a “W” on the vibrations summary report.

As per the Contract Specification 02482, Subsection 1.5.1.1, the following threshold, response and shutdown values are observed at Site 5:

Project Threshold, Response and Shutdown Values			
Description of Event	Threshold Value (PPV)	Response Value (PPV)	Shutdown Value (PPV)
Continuous/ Intermittent Source	4mm/s	6mm/s	7mm/s
Transient Source	5mm/s	8mm/s	9mm/s
Blasting	10mm/s	16mm/s	20mm/s

The monitoring locations itemized below were installed for the following sites on the listed days and remain installed during the construction operations:

Site 5A/5B

- **141/151 Stanley Avenue** – Installed on March 31, 2017
- **IOS Shaft IOS Location** (Borehole and Surface) – Installed on Oct 13, 2017
- **IOS Shaft 5A Location** (Borehole and Surface) – Removed on May 3, 2018



Site 5C

- **54 Queen Victoria Street** – Installed on March 31, 2017
- **51 Queen Victoria Street** – Installed on April 11, 2017
- **55 Queen Victoria Street** – Installed on January 12, 2018
- **50 Queen Victoria Street** – Installed on January 12, 2018

The following readings generated at Site 5 monitoring locations exceeded the 4mm/s trigger level during the interim monitoring period:

Vibration Readings Exceeding 4mm/s During Interim Monitoring Period						
Ref. Event #	Location	Date	Time	Velocity (mm/s)	Cause of Event	Applicable Project Limit Exceeded
Site 5A/5B						
1	IOS Shaft IOS – Borehole	May 15, 2018	3:54	6.858	RF / Power Spikes	N/A – Not Construction Related
2	IOS Shaft IOS – Borehole	May 16, 2018	1:35	4.445	RF / Power Spikes	N/A – Not Construction Related
3 to 4	141 Stanley Avenue	May 19, 2018	2:34 to 2:39	Up to 7.874	RF / Power Spikes	N/A – Not Construction Related
5	151 Stanley Avenue	May 20, 2018	11:49	4.191	RF / Power Spikes	N/A – Not Construction Related
6	141 Stanley Avenue	May 21, 2018	7:29	5.207	RF / Power Spikes	N/A – Not Construction Related
7 to 8	IOS Shaft IOS – Borehole	May 22, 2018	2:28 to 5:12	Up to 5.588	RF / Power Spikes	N/A – Not Construction Related
Site 5C						
N/A	No Events	N/A	N/A	N/A	N/A	N/A

EXPLOTECH

All recorded Histogram summaries and Waveform details for Site 5 are available for reference at anytime on the www.constructionvibrations.com website. A summary list is attached to this interim report for reference. Should you have any questions or concerns related to the information contained herein or the monitoring program undertaken, please do not hesitate to contact the undersigned at your leisure.

Kindest regards,



Mitch Malcomson, P.Eng.

**CSST - Site 5
M7550A DTJV
May 14, 2018 to May 21, 2018**

Event Report: Event List - z:\to be archived\2 csst temp folders\site 5

Type	Serial No.	Date/Time	Tran Peak (mm/s)	Vert Peak (mm/s)	Long Peak (mm/s)	PVS1 (mm/s)	Tran2 Peak (mm/s)	Vert2 Peak (mm/s)	Long2 Peak (mm/s)	PVS2 (mm/s)	Mic Peak (dB)	Description
H	BE15997	May 14 /18 06:01:52	0.381	0.254	0.508	0.568	***	***	***	***	***	Site 5C - 54 Queen Victoria Stre
H	BE22085	May 14 /18 06:06:51	0.762	0.635	0.889	0.925	***	***	***	***	***	Site 5C - 50 Queen Victoria Stre
H	BE17376	May 14 /18 06:06:52	1.270	0.635	0.889	1.301	***	***	***	***	***	Site 5C - 51 Queen Victoria Stre
H	BE18786	May 14 /18 06:06:54	1.143	0.762	1.016	1.257	***	***	***	***	***	Site 5C - 55 Queen Victoria Stre
H	BE20059	May 14 /18 06:07:43	1.016	1.143	0.635	1.276	1.905	0.635	1.651	1.909	125.1L	Site 5AB - 141+151 Stanley Ave
H	BE16212	May 14 /18 10:21:50	2.921	6.858	3.810	6.869	0.635	1.016	0.508	1.024	***	Site 5A - IOS Shaft IOS Location
W	BE16212	May 15 /18 03:54:04	0.508	6.858	0.381	6.869	0.381	0.254	0.254	0.402	***	Site 5A - IOS Shaft IOS Location
H	BE16212	May 15 /18 03:57:25	2.794	2.921	2.032	3.334	0.381	0.254	0.254	0.421	***	Site 5A - IOS Shaft IOS Location
H	BE15997	May 15 /18 06:01:53	0.635	1.016	2.032	2.185	***	***	***	***	***	Site 5C - 54 Queen Victoria Stre
H	BE16212	May 15 /18 06:06:44	2.794	3.175	4.445	5.543	3.302	0.762	1.905	3.350	***	Site 5A - IOS Shaft IOS Location
H	BE17376	May 15 /18 06:06:53	1.016	0.381	0.508	1.024	***	***	***	***	***	Site 5C - 51 Queen Victoria Stre
H	BE18786	May 15 /18 06:07:32	1.016	0.635	0.635	1.085	***	***	***	***	***	Site 5C - 55 Queen Victoria Stre
H	BE22085	May 15 /18 06:07:33	0.635	0.889	0.762	1.143	***	***	***	***	***	Site 5C - 50 Queen Victoria Stre
H	BE20059	May 15 /18 06:07:44	1.397	1.651	0.635	1.926	1.778	0.635	1.651	1.801	109.9L	Site 5AB - 141+151 Stanley Ave
W	BE16212	May 16 /18 01:35:07	2.794	1.778	4.445	5.543	0.381	0.254	0.254	0.381	***	Site 5A - IOS Shaft IOS Location
H	BE16212	May 16 /18 01:37:31	2.413	1.651	1.524	3.013	0.381	0.254	0.254	0.421	***	Site 5A - IOS Shaft IOS Location
H	BE15997	May 16 /18 06:01:52	0.254	0.254	0.381	0.381	***	***	***	***	***	Site 5C - 54 Queen Victoria Stre
H	BE17376	May 16 /18 06:06:53	0.762	0.381	0.508	0.925	***	***	***	***	***	Site 5C - 51 Queen Victoria Stre
H	BE20059	May 16 /18 06:07:04	1.016	2.286	1.270	2.643	1.905	1.524	1.651	1.926	123.4L	Site 5AB - 141+151 Stanley Ave
H	BE22085	May 16 /18 06:07:32	0.381	0.889	0.635	1.055	***	***	***	***	***	Site 5C - 50 Queen Victoria Stre
H	BE18786	May 16 /18 06:07:33	1.270	0.889	1.143	1.301	***	***	***	***	***	Site 5C - 55 Queen Victoria Stre
H	BE16212	May 16 /18 06:09:52	3.175	2.794	2.032	3.854	0.762	0.381	0.508	0.803	***	Site 5A - IOS Shaft IOS Location
H	BE15997	May 17 /18 06:01:52	0.635	0.889	0.889	1.178	***	***	***	***	***	Site 5C - 54 Queen Victoria Stre
H	BE22085	May 17 /18 06:06:52	2.032	2.159	2.667	3.061	***	***	***	***	***	Site 5C - 50 Queen Victoria Stre
H	BE18786	May 17 /18 06:06:53	1.524	1.651	1.270	1.858	***	***	***	***	***	Site 5C - 55 Queen Victoria Stre
H	BE17376	May 17 /18 06:06:54	3.429	1.016	2.159	3.471	***	***	***	***	***	Site 5C - 51 Queen Victoria Stre
H	BE16212	May 17 /18 06:06:55	3.048	1.651	1.397	3.255	0.889	0.508	0.889	1.100	***	Site 5A - IOS Shaft IOS Location
H	BE20059	May 17 /18 06:07:45	0.889	0.889	0.381	0.967	2.032	0.635	1.651	2.052	116.1L	Site 5AB - 141+151 Stanley Ave
H	BE15997	May 18 /18 06:01:54	0.635	0.508	0.508	0.762	***	***	***	***	***	Site 5C - 54 Queen Victoria Stre
H	BE17376	May 18 /18 06:06:54	2.286	0.889	1.905	2.750	***	***	***	***	***	Site 5C - 51 Queen Victoria Stre
H	BE20059	May 18 /18 06:07:04	0.889	0.762	7.874	7.874	2.032	0.635	1.778	2.040	115.6L	Site 5AB - 141+151 Stanley Ave
H	BE22085	May 18 /18 06:07:30	1.397	1.651	2.032	2.110	***	***	***	***	***	Site 5C - 50 Queen Victoria Stre
H	BE18786	May 18 /18 06:07:32	0.889	1.270	1.016	1.442	***	***	***	***	***	Site 5C - 55 Queen Victoria Stre
H	BE16212	May 18 /18 06:16:30	2.921	1.397	2.159	3.892	1.143	0.635	0.635	1.205	***	Site 5A - IOS Shaft IOS Location
W	BE20059	May 19 /18 02:34:55	0.635	0.635	7.874	7.874	0.889	0.508	0.762	0.907	<88L	Site 5AB - 141+151 Stanley Ave
H	BE20059	May 19 /18 02:37:37	0.762	0.635	6.604	6.605	0.889	0.508	0.762	0.933	<88L	Site 5AB - 141+151 Stanley Ave
W	BE20059	May 19 /18 02:39:44	0.635	0.635	6.604	6.605	0.889	0.508	0.762	0.907	<88L	Site 5AB - 141+151 Stanley Ave
H	BE20059	May 19 /18 02:42:55	0.762	0.762	0.254	0.861	1.016	0.635	0.889	1.085	97.5L	Site 5AB - 141+151 Stanley Ave
H	BE15997	May 19 /18 06:01:52	0.254	0.254	0.381	0.402	***	***	***	***	***	Site 5C - 54 Queen Victoria Stre
H	BE17376	May 19 /18 06:06:52	0.381	0.381	0.381	0.554	***	***	***	***	***	Site 5C - 51 Queen Victoria Stre
H	BE20059	May 19 /18 06:06:53	1.016	1.270	0.762	1.442	1.905	0.635	1.524	1.926	112.8L	Site 5AB - 141+151 Stanley Ave
H	BE16212	May 19 /18 06:07:03	3.048	3.429	2.667	3.542	0.762	0.381	0.508	0.803	***	Site 5A - IOS Shaft IOS Location
H	BE22085	May 19 /18 06:07:31	0.254	0.254	0.254	0.381	***	***	***	***	***	Site 5C - 50 Queen Victoria Stre
H	BE18786	May 19 /18 06:07:34	0.762	0.635	0.635	0.898	***	***	***	***	***	Site 5C - 55 Queen Victoria Stre
H	BE15997	May 20 /18 06:01:53	0.508	0.381	0.889	0.933	***	***	***	***	***	Site 5C - 54 Queen Victoria Stre
H	BE18786	May 20 /18 06:06:53	0.762	0.762	0.508	1.107	***	***	***	***	***	Site 5C - 55 Queen Victoria Stre
H	BE17376	May 20 /18 06:06:55	0.508	0.635	0.508	0.823	***	***	***	***	***	Site 5C - 51 Queen Victoria Stre
H	BE16212	May 20 /18 06:06:56	3.302	1.778	2.286	4.024	0.381	0.381	0.381	0.475	***	Site 5A - IOS Shaft IOS Location
H	BE20059	May 20 /18 06:07:04	1.016	1.016	1.016	1.486	4.191	0.635	1.270	4.193	115.6L	Site 5AB - 141+151 Stanley Ave
H	BE22085	May 20 /18 06:07:32	0.762	0.635	0.635	0.992	***	***	***	***	***	Site 5C - 50 Queen Victoria Stre
W	BE20059	May 20 /18 11:49:53	0.762	0.762	0.254	0.813	4.191	0.381	0.762	4.193	95.9L	Site 5AB - 141+151 Stanley Ave
H	BE20059	May 20 /18 11:52:26	1.397	1.778	2.413	2.469	1.397	0.508	1.143	1.420	114.2L	Site 5AB - 141+151 Stanley Ave
H	BE15997	May 21 /18 06:02:33	0.508	0.381	0.508	0.718	***	***	***	***	***	Site 5C - 54 Queen Victoria Stre
H	BE17376	May 21 /18 06:06:55	0.381	0.508	0.381	0.554	***	***	***	***	***	Site 5C - 51 Queen Victoria Stre
H	BE16212	May 21 /18 06:06:56	2.413	4.318	2.540	4.350	0.508	0.381	0.381	0.524	***	Site 5A - IOS Shaft IOS Location
H	BE22085	May 21 /18 06:07:30	1.651	1.524	1.270	2.087	***	***	***	***	***	Site 5C - 50 Queen Victoria Stre
H	BE18786	May 21 /18 06:07:32	0.889	0.762	0.762	1.107	***	***	***	***	***	Site 5C - 55 Queen Victoria Stre
H	BE20059	May 21 /18 06:07:41	5.207	1.778	2.286	5.887	1.016	0.635	0.889	1.055	107.0L	Site 5AB - 141+151 Stanley Ave
W	BE20059	May 21 /18 07:29:54	5.207	1.778	2.286	5.887	0.762	0.508	0.762	0.803	91.5L	Site 5AB - 141+151 Stanley Ave
H	BE20059	May 21 /18 07:33:06	1.397	0.889	0.762	1.764	1.016	0.635	0.889	1.055	112.8L	Site 5AB - 141+151 Stanley Ave
W	BE16212	May 22 /18 02:28:08	0.508	4.318	0.508	4.350	0.381	0.254	0.254	0.381	***	Site 5A - IOS Shaft IOS Location
H	BE16212	May 22 /18 02:30:33	5.588	1.524	2.032	5.860	0.381	0.381	0.254	0.421	***	Site 5A - IOS Shaft IOS Location
W	BE16212	May 22 /18 05:12:58	5.588	1.524	0.889	5.860	0.381	0.254	0.254	0.421	***	Site 5A - IOS Shaft IOS Location
H	BE16212	May 22 /18 05:15:15	1.143	2.032	1.397	2.449	0.381	0.254	0.254	0.421	***	Site 5A - IOS Shaft IOS Location